

DOT PROJECT UAS TIME ESTIMATE

Trammel Road - SR 20 Intersection Project		ALOTED DAYS PER POLE	TOTALS
TOTAL # OF POLES INVOLVED	2		
TO DELIVER	2	0.5	1
TO FRAME	2	0.5	1
TO SET	2	1	2
TO PULL WIRE TO	2	0.5	1
TO TIE COMPLETE TIE IN TO	2	0.5	1
TO RETIRE	2	0.5	1
TOTAL			7
ADDITIONAL DAYS :			
FIBER TRANSFER		0	0
RIGHT OF WAY ACQUISITION		0	0
EQUIPMENT ORDER & DELIVERY		0	0
ADDITIONAL DAYS FOR MISC. ITEMS, ADDITION CKT, VALUTS, PMH, BANDING		10	10
TOTAL EXTRA DAYS ADDED			10
GRAND TOTAL			17